



REPORT

Level 1 Geotechnical Inspection and Testing Authority Services

**Meridian Green Estate, Clyde North
Stage 55, Lot's 5501 and 5504 to Lot 5534**

Prepared for:

Greenridge Properties Pty Ltd

25/03/2026

Our Ref: 1091936.55.v1

Document control

Title: Level 1 Geotechnical Inspection and Testing Authority Services					
Date	Version	Description	Prepared by:	Reviewed by:	Authorised by:
25 March 2026	1	Final	STPA/RHB	RWMC	MCDM

Distribution:

Greenridge Properties Pty Ltd

1 PDF copy

Chadwick Geotechnics Pty Ltd (FILE)

1 PDF copy

Table of contents

1	Introduction	
2	Project details	1
2.1	Location	1
2.2	Roles	2
2.3	Dates on Site	2
2.4	Included Areas	2
2.5	Excluded Areas	2
3	Specifications	3
4	Inspection and Testing	4
4.1	Earthworks	4
4.2	Fill material	4
4.3	Subgrade Assessment / Proof Roll	5
4.4	Engineered Fill Construction	7
4.5	Density and Moisture testing	9
5	Conclusion	10
6	Applicability	11
Appendix A	Hilf Density Test location Plan	
Appendix B	Hilf Density Test Summary	
Appendix C	NATA endorsed laboratory reports	
Appendix D	Fill Certificate	

1 Introduction

Chadwick Geotechnics Pty Ltd (Chadwick Geotechnics), was engaged by Greenridge Properties Pty Ltd, to provide Level 1 Geotechnical Inspection and Testing Authority (GITA), services for the earthworks conducted within Stage 55 of the Meridian Green Estate in Clyde North. This report relates to the Stage 55 works only, the testing was undertaken between 18 August 2025 and the 31 October 2025.

Level 1 GITA services as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," requires full time inspection and field and laboratory testing of earthworks in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes."

2 Project details

2.1 Location

Stage 55 is located East of Pound Road and the site is generally located around Miscanthus Street in Clyde North.

The included works area is shown on the Site Plan in Appendix A. Figure 2.1 below is an extract from Nearmap taken at the time of writing this report.

Figure 2.1: Extract from Nearmap 4 October 2025



2.2 Roles

The organisations and their roles are presented in Table 2.1

Table 2.1: Roles on the Project

Role	Organisation
Developer	Greenridge Properties Pty Ltd
Geotechnical Inspection and Testing Authority (GITA)	Chadwick Geotechnics Pty Ltd
Designer / Superintendent	Charlton Degg Pty Ltd
Earthworks Contractor	Brown Property Group Pty Ltd

Chadwick Geotechnics undertook the field density testing, and the compaction control laboratory testing was conducted in our NATA accredited laboratories.

2.3 Dates on Site

Geotechnical and engineering staff from Chadwick Geotechnics were onsite for the duration of the earthworks program on the days shown in Table 2.2 below.

Table 2.2: Level 1 GITA – Onsite Presence

Month	Dates on site
August 2025	18, 20, 21, 28
September 2025	3, 4, 8, 9, 10, 11, 12, 15, 16, 17, 18, 29, 30
October 2025	1, 3, 7, 9, 14, 24, 28, 29, 30, 31

2.4 Included Areas

This report is applicable to material placed by the contractor on the residential lots within the Meridian Green Estate Stage 55, as shown on the Site Plan in Appendix A, with reference to Section 2.5 (Excluded Areas) of this report.

The following Lots were filled (or partially filled) during the Level 1 GITA supervision:

- The residential lots filled include Lot's 5501 & 5504 to Lot 5534

2.5 Excluded Areas

This report does not include fill outside the general boundary of the filled areas as shown in **Appendix A** of this report. No fill was placed on the lots not mentioned in Section 2.4 of this report.

Backfill of trenches for the underground services, fill on footpaths, driveways and roads, or placement of topsoil, were not part of the scope for the works supervised by Chadwick Geotechnics.

3 Specifications

The works were to be conducted in general accordance with the 'Guidelines on earthworks for commercial and residential developments' of AS3798-2007.

The following items were adopted as part of the project earthworks specifications:

- All Filling, in excess, of 200mm depth within the residential lots shall be undertaken to specifications satisfying the requirements of AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development".
- The fill soils to comply with the 'Suitable Material' in accordance with Section 4.4 of the AS3798-2007, and the following:
 - Maximum particle size of 150mm.
 - Particles over 37.5mm diameter not to exceed 20% of the material.
- Organic soils, topsoil, silts, or soils containing organic matter, wood, plastics, metal, or other deleterious materials are not acceptable.
- Subgrade to be proof rolled prior to placement of an engineered fill.
- Fill to be compacted in near horizontal layers not exceeding 250mm loose thickness.
- Compaction to achieve a ratio of at least 95% Standard Maximum Dry Density (SMDD).
- Frequency of testing to be in accordance with Table 8.1 of AS3798-2007.
- Finished fill surface to be surveyed prior to placement of topsoil.

4 Inspection and Testing

The inspection and testing of earthworks have been carried out in accordance with AS3798-2007, 'Guidelines on earthworks for commercial and residential developments', with a frequency of field density tests as per Table 8.1 (explained in Section 4.5 of this report). Compaction control laboratory testing was performed in a Chadwick Geotechnics NATA accredited laboratory in accordance with AS1289 'Methods of Testing Soils for Engineering Purposes'.

4.1 Earthworks

The earthworks for the project comprised of the following phases:

- Stripping of topsoil from the proposed fill areas.
- Assessment, remediation, and proof rolling of subgrade.
- Geotechnical compliance testing of the soils used for fill, and,
- Placement and compaction of engineered fill.

4.2 Fill material

Material used for the construction of the fill comprised of local gravelly and silty clays won from the road boxing and trench excavations on this and the surrounding sites. Some imported fill was also placed.

A bulk sample was sampled on the 18 September 2025 and 3 October 2025 during the Stage 55 earthworks, the sample was taken for geotechnical compliance testing. The fill material used during filling works on both stages was sourced from the same source.

The material compliance test result is tabulated in Table 4.1 below. The laboratory test certificate is attached in Appendix C.

Table 4.1: Compliance test Result Summary

Sample #	Particle Size Distribution (PSD)						Liquid Limit %	Plastic Limit %	Plasticity Index %	Source
	37.5 mm	19 mm	4.75 mm	1.18 mm	425 µm	0.75 µm				
S25DS-08659/1	100	100	97	95	92	43	26	13	13	Import
S25DS-09216/1	100	100	98	90	79	49	61	17	44	On site

The laboratory test result indicates the fill material is a sandy CLAY of medium to high plasticity and satisfied the requirements of the Specification.

The material was deemed as being derived from natural soils. The soil is considered as 'Suitable Material' in accordance with Section 4.4 of the AS3798-2007.

The fill material was not tested for classification of 'Fill Material' as defined in EPA Publication IWRG621. Environmental testing is not within Chadwick Geotechnics scope.

Any observed organic or deleterious matter including any oversize cobbles or boulders were removed from the tested areas during the fill placement.

Photographs of typical materials used during construction are shown below.

Photograph 4.1: Photographs of the material used on site



Photograph 1: Typical on-site clay material



Photograph 2: Sandy CLAY Mottled Orange Brown

4.3 Subgrade Assessment / Proof Roll

The Subgrade of the site was progressively assessed during the period Chadwick Geotechnics personnel were on site.

Subgrade assessments were conducted following the removal of the topsoil that was present on site.

The subgrade inspections were performed in accordance with the Level 1 guidelines presented in AS3798–2007 Section 5.5. No soft spots or deflections were encountered during the inspections, and the area was found to be firm and free of vegetation and other deleterious material.

Two photographs of the subgrade assessment phase at the project are shown below.

Photograph 4.2: Subgrade assessment photographs



Photo 3: Subgrade assessment with Dump truck



Photo 4: Subgrade assessment with pad foot

4.4 Engineered Fill Construction

All fill material was brought from local or imported sources. The fill was spread with a bulldozer and compacted with a pad foot roller. A water cart was present onsite during the works for moisture conditioning of the materials.

All fill material was placed in lift sequences comprising horizontal layers. Chadwick Geotechnics verified that the surface of the stripped area, and that of additional lifts, was thoroughly scarified and moisture conditioned prior to placement of additional layers to prevent delamination at the layer interface. Once the placed fill was approved, the layer was compacted accordingly.

Chadwick Geotechnics personnel were on site on a fulltime basis during the placement, moisture conditioning, compaction, and testing of the fill on the dates noted in Table 2.2 of this report.

The following machinery was on site during earthworks at the Meridian Estate.

Table 4.2: Earthworks plant on site

Equipment type	Model
Dozer	CAT D6 Dozer
Pad foot roller	CAT 15 Tonne CP56B
Water cart	1 CAT
Smooth Drum Roller	1
Excavator	1
Moxy Trucks	2

Photographs of typical machinery on site used during construction are shown below.

Photograph 4.3: General Earthwork machinery and fill construction photographs



Photograph 5: Grader trimming surface



Photograph 6: Smooth drum roller



Photograph 7: Water cart conditioning clay



Photograph 8: D6 Dozer spreading fill

4.5 Density and Moisture testing

Field density and moisture content testing was undertaken progressively during construction on the compacted fill using a calibrated portable density and moisture gauge in accordance with

AS1289.5.8.1. The HILF rapid compaction test was used for peak converted wet density determinations in accordance with AS1289.5.7.1. Test locations were recorded using a handheld GPS unit. A site plan showing the field density test locations is provided in Appendix A.

Testing was undertaken under the frequencies listed below, subject to the area and volume worked on the day of testing:

- 1 test per material type per layer per 2500m² or 1 test per 500m³ distributed reasonably evenly or 3 tests per lot – whichever requires the most tests in accordance with Type 1 Earthworks (large scale operations) as defined in Table 8.1 of the AS3798-2007;

Fifty-Seven (57) tests were performed during the filling process. Five (5) of the tests did not achieve the recommended density or moisture ratio initially. The failed areas were reworked and retested accordingly. The retests returned passing density and moisture test results.

A summary table of HILF density tests is provided in Appendix B and the laboratory test reports are provided in Appendix C. Two photographs of field density testing conducted on site are shown below.

Photograph 4.4: Field Density/Moisture Testing photographs



Photo 9: Field density/moisture test



Photo 10: Field density/moisture test

5 Conclusion

On the basis, of our inspections and after considering all test results relating to the project, it is our opinion, so far as it is to be determined, that:

- The materials, used by the earth-works contractor met the geotechnical property requirements of the specification.
- The sourced fill was, considered to be natural, clean, and suitable for use at the site.
- The fill material placed was tested at a suitable frequency in accordance with AS3798-2007- Table 8.1 and the results indicate the compacted clay achieved the density requirement of the specification.
- Given the consistent construction practices followed by the earthworks contractor and as witnessed by the Chadwick Geotechnics, combined with the satisfactory verification of test results achieved, it is inferred that areas of the site between test locations were performed to the same standard as those areas that have been tested.
- Based on observations made by Chadwick Geotechnics Level 1 personal and the results of field and laboratory tests, we consider that the engineered fill within the site (noted in Section 2.5), as far as we have been able to reasonably determine, have been placed in general accordance with the intent of the specification.
- It is our opinion that the earthworks undertaken have been performed in accordance with the requirements of Section 8.2 – Level 1 Inspection and Testing - AS3798-2007 Guidelines on Earthworks for Commercial and Residential Developments.

After earthwork construction works the maintenance of the fill is the sole responsibility of the Contractor. If the fill is not well maintained or protected with a sacrificial layer of topsoil or other fill, the uppermost layers and the exposed faces of the engineered fill may deteriorate as a result from exposure to varying weather conditions which can cause cracking or heaving of the fill. Any deterioration will need to be remediated prior to further construction on the site. Chadwick Geotechnics has not provided supervision since the above date and is not responsible for any subsequent deterioration that may have occurred or may occur since that date.

6 Applicability

This report has been prepared for the exclusive use of our client Greenridge Properties Pty Ltd in good faith and in accordance with the Chadwick Geotechnics quality system for the earthworks filling at the site.

This report is based on the nature of the project and the prevailing conditions between 18th August 2025 and 31st October 2025. No responsibility or liability will be accepted, and Chadwick Geotechnics is indemnified to the full extent permitted by law in respect of the use of this report where there has been a change in the nature of the project or the conditions on site that may alter or affect the conclusions of this report.

Should you require any further information regarding this report, please do not hesitate to contact the undersigned on (03) 8796 7900.

Chadwick Geotechnics Pty Ltd

Report prepared by:




.....
Robert Barden
Project Manager

Authorised for Chadwick Geotechnics Pty Ltd by:



.....
Michael DiMeglio
Project Director


Report reviewed by:




.....
Robert McKenzie
Principal Geotechnical Engineer
RPEV Number: PE0005222

p:\1091936\1091936.055 stage 55 meridian greens estate\level 1 report\1091936.055.v1 meridian green st 55 l1 report.docx

Appendix A Hilf Density Test location Plan



NOTES:
1. AERIAL IMAGE SOURCED FROM NEARMAP. COPYRIGHT NEARMAP PTY LTD IMAGERY DATE: 04/10/2025.



ORIGINAL IN COLOUR

PROJECT No. 1091936.056

DESIGNED	STPA	Nov.25
DRAWN	KMJA	Nov.25
CHECKED		

APPROVED DATE

CLIENT **GREENRIDGE PROPERTIES PTY LTD**

PROJECT **MERIDIAN GREEN ESTATE - STAGE 55**

TITLE **LEVEL ONE HILF DENSITY TESTING**
HILF DENSITY TEST LOCATION PLAN

SCALE (A3) 1:1000

FIG No. 1091936.055-F01

REV 1

Appendix B Hilf Density Test Summary

Report No	Sample No	Date	Test Number	Lot No	Easting	Northing	Layer/RL	Density Ratio (≥95 %)	Moisture Variation	Pass / Fail	Comments (Retest No) Compliance test taken ect
HDR:W25DS01907	S25DS-07540	18/08/2025	1	5521 / 1	356987	5781161	33.375	96.5	0.5 wet	Pass	
HDR:W25DS01907	S25DS-07541	18/08/2025	2	5523 / 1	356993	5781186	33.736	95.5	0 wet	Pass	
HDR:W25DS01907	S25DS-07542	18/08/2025	3	5520 / 2	356982	5781153	33.596	97	0 wet	Pass	
HDR:W25DS01907	S25DS-07543	18/08/2025	4	5522 / 2	356986	5781176	33.994	98.5	0 wet	Pass	
HDR:W25DS01945	S25DS-07662	20/08/2025	1	- / 3	356988	5781153	33.755	104	0.5 dry	Pass	
HDR:W25DS01945	S25DS-07663	20/08/2025	2	- / 3	356991	5781171	33.999	100.5	0.5 wet	Pass	
HDR:W25DS01945	S25DS-07664	20/08/2025	3	5524 / 4	356986	5781199	34.742	96.5	0.5 dry	Pass	
HDR:W25DS01945	S25DS-07665	20/08/2025	4	5521 / -	356982	5781165	34.508	98	0 wet	Pass	
HDR:W25DS01965	S25DS-07753	21/08/2025	1	5523 / 5	356987	5781184	34.912	98.5	0 dry	Pass	
HDR:W25DS01965	S25DS-07754	21/08/2025	2	5519 / 5	356983	5781138	33.991	98.5	0 dry	Pass	
HDR:W25DS02052	S25DS-08070	28/08/2025	1	5529 / 3	356981	5781236	35.423	99	1.5 dry	Pass	
HDR:W25DS02106	S25DS-08247	3/09/2025	2	5528 / 6	356990	5781241	36.548	99	0.5 dry	Pass	
HDR:W25DS02125	S25DS-08296	4/09/2025	1	5526 / 6	357011	5781235	36.349	93.5	0.5 wet	FAIL	See Retest S25DS-08420
HDR:W25DS02150	S25DS-08420	8/09/2025	1	5526 / 6	357015	5781236	36.347	101.5	1 dry	Pass	Retest of S25DS-08296
HDR:W25DS02161	S25DS-08438	9/09/2025	1	5501 / 1	356957	5781313	38.037	96.5	0.5 dry	Pass	
HDR:W25DS02177	S25DS-08483	10/09/2025	1	5534 / 1	356956	5781275	36.559	98	0 wet	Pass	
HDR:W25DS02177	S25DS-08484	10/09/2025	2	5532 / 1	356946	5781256	36.004	99.5	0 dry	Pass	
HDR:W25DS02183	S25DS-08495	11/09/2025	1	5524 / 8	356990	5781204	32.976	96	0 dry	Pass	
HDR:W25DS02183	S25DS-08496	11/09/2025	2	5530 / 1	356963	5781236	35.806	98.5	0 dry	Pass	
HDR:W25DS02183	S25DS-08497	11/09/2025	3	5531 / 1	356946	5781239	35.906	97	0 dry	Pass	
HDR:W25DS02214	S25DS-08624	12/09/2025	1	5525 / -	357005	5781206	36.083	96	0.5 dry	Pass	
HDR:W25DS02214	S25DS-08625	12/09/2025	2	5533 / 3	356959	5781267	37.18	96	2 dry	Pass	
HDR:W25DS02214	S25DS-08626	12/09/2025	3	5532 / 2	356954	5781256	36.848	97.5	0 dry	Pass	



Report No	Sample No	Date	Test Number	Lot No	Easting	Northing	Layer/RL	Density Ratio (≥95 %)	Moisture Variation	Pass / Fail	Comments (Retest No) Compliance test taken ect
HDR:W25DS02223	S25DS-08652	15/09/2025	1	5534 / 4	356945	5781282	37.401	99.5	0 wet	Pass	
HDR:W25DS02223	S25DS-08653	15/09/2025	2	5524 / Final	356994	5781197	36.483	103.5	2 dry	Pass	
HDR:W25DS02241	S25DS-08696	16/09/2025	1	5531 / 3	356954	5781242	36.632	95.5	0.5 dry	Pass	
HDR:W25DS02241	S25DS-08697	16/09/2025	2	5532 / Final	356942	5781252	36.939	98	2.5 dry	Pass	
HDR:W25DS02252	S25DS-08747	17/09/2025	1	5516 / 2	356958	5781169	34.594	100.5	1 wet	Pass	
HDR:W25DS02259	S25DS-08793	18/09/2025	1	5514 / -	356964	5781189	35.236	97.5	1 dry	Pass	
HDR:W25DS02320	S25DS-09030	29/09/2025	1	5507 / 1	356911	5781254	36.742	105.5	3 dry	Pass	
HDR:W25DS02320	S25DS-09031	29/09/2025	2	5509 / 1	356905	5781227	36.302	102.5	3 dry	Pass	
HDR:W25DS02320	S25DS-09032	29/09/2025	3	5505 / 1	356918	5781284	37.551	99.5	4.5 dry	Fail	See Retest S25DS-09143
HDR:W25DS02330	S25DS-09139	30/09/2025	1	5511 / -	356935	5781209	35.465	99.5	2.5 dry	Pass	
HDR:W25DS02332	S25DS-09143	1/10/2025	1	5505 / 1	356918	5781284	37.551	96.5	2 dry	Pass	Retest of S25DS-09032
HDR:W25DS02347	S25DS-09209	3/10/2025	1	5506 / 2	356908	5781266	37.23	97	0 dry	Pass	
HDR:W25DS02347	S25DS-09210	3/10/2025	2	5508 / 2	356905	5781238	36.718	94	2 dry	Fail	See Retest S25DS-09296
HDR:W25DS02347	S25DS-09211	3/10/2025	3	5510 / 1	356901	5781212	36.15	96	2 dry	Pass	
HDR:W25DS02347	S25DS-09212	3/10/2025	4	5512 / 2	356949	5781207	35.361	92.5	2 dry	Fail	See Retest S25DS-09297
HDR:W25DS02347	S25DS-09213	3/10/2025	5	5511 / 2	356934	5781211	35.562	97	2 dry	Pass	
HDR:W25DS02347	S25DS-09214	3/10/2025	6	m	356901	5781280	37.663	101	0.5 dry	Pass	

Appendix C NATA endorsed laboratory reports



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS01907


Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025 - Testing



Accreditation Number: 12719
 Site Number: 12712

Approved Signatory: J. Lamont
 (Base Laboratory Manager -
 Date of Issue: 9/09/2025

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-07540	S25DS-07541	S25DS-07542	S25DS-07543
Field Sample ID	1	2	3	4
Date Tested	18/08/2025	18/08/2025	18/08/2025	18/08/2025
Time Tested	09:15	09:25	15:40	15:50
E:	356986.686	356992.640	356982.386	356986.223
N:	5781160.713	5781185.854	5781153.242	5781175.578
EL:	33.375	33.736	33.596	33.994
Lot / Layer:	5521 / 1	5523 / 1	5520 / 2	5522 / 2

Field and Laboratory Data

Depth of Test (mm)	175	175	175	175
Depth of Layer (mm)	200	200	200	200
AS Sieve Size (mm)	19.0	19.0	19.0	19.0
Oversize Wet (%)	0	0	0	0
Field Moisture Content (%)	17.3	14.8	10.5	20.0
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Field Wet Density (t/m ³)	1.98	2.01	1.99	2.01
Field Dry Density (t/m ³)	1.69	1.75	1.80	1.67
Peak Converted Wet Density (t/m ³)	2.06	2.11	2.05	2.03
Optimum Moisture Content (%)	17.0	14.5	10.5	20.0
Compactive Effort	Standard	Standard	Standard	Standard
Moisture Ratio (%)	101.5	101.0	101.5	101.0
Moisture Variation (%)	0.5 wet	0.0	0.0	0.0
Hilf Density Ratio (%)	96.5	95.5	97.0	98.5

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS01945


Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing



Accreditation Number: 12719
 Site Number: 12712

Approved Signatory: J. Lamont
 (Base Laboratory Manager -
 Date of Issue: 9/09/2025

THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-07662	S25DS-07663	S25DS-07664	S25DS-07665
Field Sample ID	1	2	3	4
Date Tested	20/08/2025	20/08/2025	20/08/2025	20/08/2025
Time Tested	09:00	09:15	11:00	11:15
E:	356987.797	356990.823	356986.471	35682.090
N:	5781153.252	5781171.498	5781199.051	5781165.300
EL:	33.755	33.999	34.742	34.508
Lot / Layer:	- / 3	- / 3	5524 / 4	5521 / -

Field and Laboratory Data

Depth of Test (mm)	175	175	175	175
Depth of Layer (mm)	200	200	200	200
AS Sieve Size (mm)	19.0	19.0	19.0	19.0
Oversize Wet (%)	0	0	0	0
Field Moisture Content (%)	16.4	26.7	8.3	16.4
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Field Wet Density (t/m ³)	2.12	1.95	2.05	2.03
Field Dry Density (t/m ³)	1.82	1.54	1.89	1.74
Peak Converted Wet Density (t/m ³)	2.04	1.93	2.12	2.07
Optimum Moisture Content (%)	17.0	26.5	9.0	16.0
Compactive Effort	Standard	Standard	Standard	Standard
Moisture Ratio (%)	98.0	101.0	93.5	101.0
Moisture Variation (%)	0.5 dry	0.5 wet	0.5 dry	0.0
Hilf Density Ratio (%)	104.0	100.5	96.5	98.0

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: HDR:W25DS01965

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: J. Lamont
 (Base Laboratory Manager -
 Date of Issue: 9/09/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-07753	S25DS-07754				
Field Sample ID	1	2				
Date Tested	21/08/2025	21/08/2025				
Time Tested	15:30	15:40				
E:	356986.854	356982.656				
N:	5781184.371	5781138.354				
EL:	34.912	33.991				
Lot / Layer:	5523 / 5	5519 / 5				

Field and Laboratory Data

Depth of Test (mm)	175	175				
Depth of Layer (mm)	200	200				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	12.8	21.8				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.12	1.97				
Field Dry Density (t/m ³)	1.88	1.61				
Peak Converted Wet Density (t/m ³)	2.15	1.99				
Optimum Moisture Content (%)	13.0	22.0				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	99.0	99.0				
Moisture Variation (%)	0.0	0.0				
Hilf Density Ratio (%)	98.5	98.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02052



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: J. Lamont
 (Base Laboratory Manager -
 Date of Issue: 9/09/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08070				
Field Sample ID	1				
Date Tested	28/08/2025				
Time Tested	13:00				
E:	356981.025				
N:	5781235.617				
EL:	35.423				
Lot / Layer:	5529 / 3				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	15.0				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.00				
Field Dry Density (t/m ³)	1.74				
Peak Converted Wet Density (t/m ³)	2.02				
Optimum Moisture Content (%)	16.5				
Compactive Effort	Standard				
Moisture Ratio (%)	91.0				
Moisture Variation (%)	1.5 dry				
Hilf Density Ratio (%)	99.0				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: HDR:W25DS02106

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 9/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08247				
Field Sample ID	1				
Date Tested	3/09/2025				
Time Tested	15:20				
E:	356990.121				
N:	5781241.095				
EL:	36.548				
Lot / Layer:	5528 / 6				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	18.7				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.02				
Field Dry Density (t/m ³)	1.70				
Peak Converted Wet Density (t/m ³)	2.05				
Optimum Moisture Content (%)	19.0				
Compactive Effort	Standard				
Moisture Ratio (%)	98.0				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	99.0				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02125



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08296				
Field Sample ID	1				
Date Tested	4/09/2025				
Time Tested	14:00				
E:	357011.452				
N:	5781235.386				
EL:	36.349				
Lot / Layer:	5526 / 6				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
Field Moisture Content (%)	15.5				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	1.99				
Field Dry Density (t/m ³)	1.72				
Peak Converted Wet Density (t/m ³)	2.13				
Optimum Moisture Content (%)	15.0				
Compactive Effort	Standard				
Moisture Ratio (%)	103.5				
Moisture Variation (%)	0.5 wet				
Hilf Density Ratio (%)	93.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02150



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08420				
Field Sample ID	1				
Date Tested	8/09/2025				
Time Tested	10:30				
E:	357010915				
N:	5781236.014				
EL:	36.347				
Lot / Layer:	5526 / 6				
	Retest of S25DS-08296				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	16.1				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.09				
Field Dry Density (t/m ³)	1.80				
Peak Converted Wet Density (t/m ³)	2.06				
Optimum Moisture Content (%)	17.0				
Compactive Effort	Standard				
Moisture Ratio (%)	95.5				
Moisture Variation (%)	1.0 dry				
Hilf Density Ratio (%)	101.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02161



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08438				
Field Sample ID	1				
Date Tested	9/09/2025				
Time Tested	11:00				
E:	356957.214				
N:	5781313.219				
EL:	38.037				
Lot / Layer:	5501 / 1				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	14.1				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.02				
Field Dry Density (t/m ³)	1.77				
Peak Converted Wet Density (t/m ³)	2.10				
Optimum Moisture Content (%)	14.5				
Compactive Effort	Standard				
Moisture Ratio (%)	98.0				
Moisture Variation (%)	0.5 dry				
Hilf Density Ratio (%)	96.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02177



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08483	S25DS-08484				
Field Sample ID	1	2				
Date Tested	10/09/2025	10/09/2025				
Time Tested	01:00	10:10				
E:	356956.186	356945.975				
N:	5781275.322	5781256.118				
EL:	36.559	36.004				
Lot / Layer:	5534 / 1	5532 / 1				

Field and Laboratory Data

Depth of Test (mm)	175	175				
Depth of Layer (mm)	200	200				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	14.6	17.0				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.06	2.05				
Field Dry Density (t/m ³)	1.80	1.75				
Peak Converted Wet Density (t/m ³)	2.11	2.06				
Optimum Moisture Content (%)	14.5	17.0				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	100.0	99.5				
Moisture Variation (%)	0.0	0.0				
Hilf Density Ratio (%)	98.0	99.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02183



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08495	S25DS-08496	S25DS-08497		
Field Sample ID	1	2	3		
Date Tested	11/09/2025	11/09/2025	11/09/2025		
Time Tested	13:44	15:30	15:45		
E:	356990.409	356962.716	356945.692		
N:	5781203.837	5781235.637	5781239.403		
EL:	32.976	35.806	35.906		
Lot / Layer:	5524 / 8	5530 / 1	5531 / 1		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Moisture Content (%)	12.1	11.6	11.3		
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1		
Field Wet Density (t/m ³)	2.06	2.10	2.00		
Field Dry Density (t/m ³)	1.84	1.88	1.79		
Peak Converted Wet Density (t/m ³)	2.14	2.13	2.06		
Optimum Moisture Content (%)	12.5	11.5	11.5		
Compactive Effort	Standard	Standard	Standard		
Moisture Ratio (%)	98.5	99.0	99.0		
Moisture Variation (%)	0.0	0.0	0.0		
Hilf Density Ratio (%)	96.0	98.5	97.0		

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02214



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08624	S25DS-08625	S25DS-08626		
Field Sample ID	1	2	3		
Date Tested	12/09/2025	12/09/2025	12/09/2025		
Time Tested	09:50	11:30	11:50		
E:	357004.988	356958.513	356954.133		
N:	5781206.129	5781267.355	5781255.722		
EL:	36.083	37.180	36.848		
Lot / Layer:	5528 / -	5533 / 3	5532 / 2		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Moisture Content (%)	10.2	10.4	14.0		
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1		
Field Wet Density (t/m ³)	2.09	2.01	2.04		
Field Dry Density (t/m ³)	1.90	1.82	1.79		
Peak Converted Wet Density (t/m ³)	2.18	2.09	2.09		
Optimum Moisture Content (%)	10.5	12.5	14.0		
Compactive Effort	Standard	Standard	Standard		
Moisture Ratio (%)	96.0	84.5	100.0		
Moisture Variation (%)	0.5 dry	2.0 dry	0.0		
Hilf Density Ratio (%)	96.0	96.0	97.5		

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02223



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08652	S25DS-08653				
Field Sample ID	1	2				
Date Tested	15/09/2025	15/09/2025				
Time Tested	09:15	09:25				
E:	356944.580	356993.611				
N:	5781281.699	5781197.172				
EL:	37.401	36.483				
Lot / Layer:	5534 / 4	5524 / Final				

Field and Laboratory Data

Depth of Test (mm)	275	275				
Depth of Layer (mm)	300	300				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	9.9	95.5				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.13	2.14				
Field Dry Density (t/m ³)	1.94	1.10				
Peak Converted Wet Density (t/m ³)	2.15	2.07				
Optimum Moisture Content (%)	10.0	98.5				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	100.0	97.0				
Moisture Variation (%)	0.0	2.0 dry				
Hilf Density Ratio (%)	99.5	103.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02241



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08696	S25DS-08697			
Field Sample ID	1	2			
Date Tested	16/09/2025	16/09/2025			
Time Tested	10:40	15:00			
E:	356954.441	356941.620			
N:	5781242.348	5781251.792			
EL:	36.632	36.939			
Lot / Layer:	5531 / 3	5532 / Final			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Moisture Content (%)	10.6	7.7			
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1			
Field Wet Density (t/m ³)	2.05	2.11			
Field Dry Density (t/m ³)	1.86	1.95			
Peak Converted Wet Density (t/m ³)	2.15	2.14			
Optimum Moisture Content (%)	11.5	10.0			
Compactive Effort	Standard	Standard			
Moisture Ratio (%)	93.5	77.0			
Moisture Variation (%)	0.5 dry	2.5 dry			
Hilf Density Ratio (%)	95.5	98.0			

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02252



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements:
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-08747				
Field Sample ID	1				
Date Tested	17/09/2025				
Time Tested	12:40				
E:	356957.792				
N:	5781169.382				
EL:	34.594				
Lot / Layer:	55.16 / 2				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	29.7				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	1.92				
Field Dry Density (t/m ³)	1.48				
Peak Converted Wet Density (t/m ³)	1.91				
Optimum Moisture Content (%)	29.0				
Compactive Effort	Standard				
Moisture Ratio (%)	103.0				
Moisture Variation (%)	1.0 wet				
Hilf Density Ratio (%)	100.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: HDR:W25DS02259

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Clay

Sample Data

Sample ID	S25DS-08793				
Field Sample ID	1				
Date Tested	18/09/2025				
Time Tested	09:30				
E:	356963.842				
N:	57981188.972				
EL:	35.236				
Lot / Layer:	5514 / -				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	14.0				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.01				
Field Dry Density (t/m ³)	1.76				
Peak Converted Wet Density (t/m ³)	2.06				
Optimum Moisture Content (%)	15.0				
Compactive Effort	Standard				
Moisture Ratio (%)	92.0				
Moisture Variation (%)	1.0 dry				
Hilf Density Ratio (%)	97.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02320



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09030	S25DS-09031	S25DS-09032		
Field Sample ID	1	2	3		
Date Tested	29/09/2025	29/09/2025	29/09/2025		
Time Tested	14:00	14:10	14:20		
E:	356910.880	356904.581	356917.844		
N:	5781253.872	5781227.159	5781284.485		
EL:	36.742	36.302	37.551		
Lot / Layer:	5507 / 1	5509 / 1	5505 / 1		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Moisture Content (%)	21.0	20.4	20.4		
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1		
Field Wet Density (t/m ³)	2.03	1.95	1.90		
Field Dry Density (t/m ³)	1.68	1.62	1.58		
Peak Converted Wet Density (t/m ³)	1.93	1.90	1.91		
Optimum Moisture Content (%)	24.5	23.5	25.0		
Compactive Effort	Standard	Standard	Standard		
Moisture Ratio (%)	86.5	86.0	81.0		
Moisture Variation (%)	3.0 dry	3.0 dry	4.5 dry		
Hilf Density Ratio (%)	105.5	102.5	99.5		

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02330



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09139				
Field Sample ID	1				
Date Tested	30/09/2025				
Time Tested	17:30				
E:	356934.886				
N:	5781209.279				
EL:	35.465				
Lot / Layer:	5511 / -				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	20.2				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	1.95				
Field Dry Density (t/m ³)	1.62				
Peak Converted Wet Density (t/m ³)	1.96				
Optimum Moisture Content (%)	22.5				
Compactive Effort	Standard				
Moisture Ratio (%)	89.5				
Moisture Variation (%)	2.5 dry				
Hilf Density Ratio (%)	99.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02332



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09143				
Field Sample ID	1				
Date Tested	1/10/2025				
Time Tested	09:50				
E:	356917.841				
N:	5781283.964				
EL:	37.551				
Lot / Layer:	5505 / 1				
	Retest of S25DS-09032				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	22.5				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	1.88				
Field Dry Density (t/m ³)	1.53				
Peak Converted Wet Density (t/m ³)	1.94				
Optimum Moisture Content (%)	25.0				
Compactive Effort	Standard				
Moisture Ratio (%)	90.5				
Moisture Variation (%)	2.0 dry				
Hilf Density Ratio (%)	96.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02347



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09209	S25DS-09210	S25DS-09211	S25DS-09212	S25DS-09213	S25DS-09214
Field Sample ID	1	2	3	4	5	6
Date Tested	3/10/2025	3/10/2025	3/10/2025	3/10/2025	3/10/2025	3/10/2025
Time Tested	10:30	10:45	11:00	13:00	13:10	13:50
E:	356908.181	356904.800	356901.113	356949.038	35933.720	356900.766
N:	5781266.057	5781238.453	57810211.906	5781206.762	5781211.152	5781279.631
EL:	37.230	36.718	36.150	35.361	35.562	37.663
Lot / Layer:	5506 / 2	5508 / 2	5510 / 1	5512 / 2	5511 / 2	5504 / 2

Field and Laboratory Data

Depth of Test (mm)	175	175	175	175	175	175
Depth of Layer (mm)	200	200	200	200	200	200
AS Sieve Size (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Oversize Wet (%)	0	0	0	0	0	0
Field Moisture Content (%)	21.7	17.9	18.5	1.5	21.2	19.8
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Field Wet Density (t/m ³)	1.95	1.87	1.92	1.85	1.91	2.07
Field Dry Density (t/m ³)	1.60	1.58	1.62	1.83	1.57	1.72
Peak Converted Wet Density (t/m ³)	2.00	1.99	2.00	2.00	1.97	2.04
Optimum Moisture Content (%)	22.0	20.0	20.5	3.0	23.5	20.0
Compactive Effort	Standard	Standard	Standard	Standard	Standard	Standard
Moisture Ratio (%)	99.5	89.5	90.0	46.5	90.5	98.5
Moisture Variation (%)	0.0	2.0 dry	2.0 dry	2.0 dry	2.0 dry	0.5 dry
Hilf Density Ratio (%)	97.0	94.0	96.0	92.5	97.0	101.0

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02364



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09296	S25DS-09297				
Field Sample ID	1	2				
Date Tested	7/10/2025	7/10/2025				
Time Tested	08:45	10:00				
E:	356910.204	356947.251				
N:	5781238.995	5781212.131				
EL:	36.791	35.507				
Lot / Layer:	5508 / 2	5512 / -				
	Retest of S25DS-09210	Retest of S25DS-09212				

Field and Laboratory Data

Depth of Test (mm)	175	175				
Depth of Layer (mm)	200	200				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	20.3	21.1				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.03	2.01				
Field Dry Density (t/m ³)	1.69	1.66				
Peak Converted Wet Density (t/m ³)	1.97	2.03				
Optimum Moisture Content (%)	21.0	21.5				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	96.5	98.5				
Moisture Variation (%)	0.5 dry	0.5 dry				
Hilf Density Ratio (%)	103.0	99.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02382



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 23/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09367	S25DS-09368				
Field Sample ID	1	2				
Date Tested	9/10/2025	9/10/2025				
Time Tested	14:00	14:15				
E:	356889.151	356893.259				
N:	5781211.175	5781239.231				
EL:	36.390	36.908				
Lot / Layer:	5510 / Final	5508 / Final				

Field and Laboratory Data

Depth of Test (mm)	175	175				
Depth of Layer (mm)	200	200				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	19.1	16.6				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	1.91	2.07				
Field Dry Density (t/m ³)	1.60	1.78				
Peak Converted Wet Density (t/m ³)	1.93	1.96				
Optimum Moisture Content (%)	22.0	19.5				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	88.0	86.0				
Moisture Variation (%)	2.5 dry	2.5 dry				
Hilf Density Ratio (%)	98.5	106.0				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02397



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 23/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09439	S25DS-09440				
Field Sample ID	1	2				
Date Tested	14/10/2025	14/10/2025				
Time Tested	09:40	14:00				
E:	356951.353	356959.630				
N:	5781174.194	5781201.886				
EL:	34.502	35.381				
Lot / Layer:	5515 / 1	5513 / 3				

Field and Laboratory Data

Depth of Test (mm)	175	175				
Depth of Layer (mm)	200	200				
AS Sieve Size (mm)	19.0	19.0				
Oversize Wet (%)	0	0				
Field Moisture Content (%)	18.0	17.8				
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.00	2.02				
Field Dry Density (t/m ³)	1.69	1.72				
Peak Converted Wet Density (t/m ³)	2.05	2.04				
Optimum Moisture Content (%)	18.5	18.5				
Compactive Effort	Standard	Standard				
Moisture Ratio (%)	98.5	96.5				
Moisture Variation (%)	0.5 dry	0.5 dry				
Hilf Density Ratio (%)	98.0	99.0				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02457



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 6/03/2026
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09784	S25DS-09785	S25DS-09786	S25DS-09787
Field Sample ID	1	2	3	4
Date Tested	24/10/2025	24/10/2025	24/10/2025	24/10/2025
Time Tested	08:45	09:00	09:16	13:50
E:	356947.614	356950.420	356949.932	356932.402
N:	5781199.225	5781151.823	5781142.102	5781201.610
EL:	35.782	34.635	34.464	36.093
Lot / Layer:	5512 / 5	5517 / Final	5518 / Final	5511 / 6

Field and Laboratory Data

Depth of Test (mm)	175	175	175	175
Depth of Layer (mm)	200	200	200	200
AS Sieve Size (mm)	19.0	19.0	19.0	19.0
Oversize Wet (%)	0	0	0	0
Field Moisture Content (%)	24.3	24.4	24.0	18.2
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Field Wet Density (t/m ³)	1.88	1.86	1.96	2.05
Field Dry Density (t/m ³)	1.51	1.50	1.58	1.74
Peak Converted Wet Density (t/m ³)	2.00	1.88	1.94	2.07
Optimum Moisture Content (%)	24.5	27.0	24.5	18.5
Compactive Effort	Standard	Standard	Standard	Standard
Moisture Ratio (%)	99.0	90.5	99.0	98.0
Moisture Variation (%)	0.5 dry	2.5 dry	0.0	0.5 dry
Hilf Density Ratio (%)	94.0	99.0	101.5	99.0

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02478



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 6/03/2026
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-09965	S25DS-09966	S25DS-09967		
Field Sample ID	1	2	3		
Date Tested	28/10/2025	28/10/2025	28/10/2025		
Time Tested	14:50	15:20	15:35		
E:	357009	356946.620	356947.615		
N:	5781246	5781212.913	5781198.135		
EL:	-	36.143	35.742		
Lot / Layer:	5527 / Final	5512 / 7	5512 / 5		
			Retest of S25DS-09784		

Field and Laboratory Data

Depth of Test (mm)	175	175	175		
Depth of Layer (mm)	200	200	200		
AS Sieve Size (mm)	19.0	19.0	19.0		
Oversize Wet (%)	0	0	0		
Field Moisture Content (%)	11.6	18.7	16.7		
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1		
Field Wet Density (t/m ³)	2.09	2.04	2.05		
Field Dry Density (t/m ³)	1.87	1.72	1.76		
Peak Converted Wet Density (t/m ³)	2.18	2.10	2.11		
Optimum Moisture Content (%)	11.5	18.5	16.5		
Compactive Effort	Standard	Standard	Standard		
Moisture Ratio (%)	99.5	100.0	100.5		
Moisture Variation (%)	0.0	0.0	0.0		
Hilf Density Ratio (%)	96.0	97.0	97.5		

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02486



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 6/03/2026
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-10002				
Field Sample ID	1				
Date Tested	29/10/2025				
Time Tested	11:30				
E:	356954.878				
N:	5781184.613				
EL:	5514 / 4				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	14.0				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.09				
Field Dry Density (t/m ³)	1.83				
Peak Converted Wet Density (t/m ³)	2.10				
Optimum Moisture Content (%)	15.0				
Compactive Effort	Standard				
Moisture Ratio (%)	95.0				
Moisture Variation (%)	1.0 dry				
Hilf Density Ratio (%)	99.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: HDR:W25DS02499

Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 6/03/2026
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-10037				
Field Sample ID	1				
Date Tested	30/10/2025				
Time Tested	14:15				
E:	356964.735				
N:	5781202.013				
EL:	36.370				
Lot / Layer:	5513 / 8				

Field and Laboratory Data

Depth of Test (mm)	175				
Depth of Layer (mm)	200				
AS Sieve Size (mm)	19.0				
Oversize Wet (%)	0				
Field Moisture Content (%)	17.3				
Field Moisture Content Method	AS 1289.2.1.1				
Field Wet Density (t/m ³)	2.04				
Field Dry Density (t/m ³)	1.74				
Peak Converted Wet Density (t/m ³)	2.00				
Optimum Moisture Content (%)	20.0				
Compactive Effort	Standard				
Moisture Ratio (%)	87.0				
Moisture Variation (%)	2.5 dry				
Hilf Density Ratio (%)	102.5				

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: HDR:W25DS02514



Issue No: 1

HILF Density Ratio Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.:
TRN:

CG Request No.:
Lot No.:

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 6/03/2026
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Client Request ID:
Specification Requirements: Minimum Hilf Density Ratio of 95%
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Onsite
Material: Clay

Sample Data

Sample ID	S25DS-10080	S25DS-10081			
Field Sample ID	1	2			
Date Tested	31/10/2025	31/10/2025			
Time Tested	08:30	11:50			
E:	356957.360	356937.367			
N:	5781188.613	5781214.448			
EL:	35.659	36.667			
Lot / Layer:	5514 / Final	5511 / Final			

Field and Laboratory Data

Depth of Test (mm)	175	175			
Depth of Layer (mm)	200	200			
AS Sieve Size (mm)	19.0	19.0			
Oversize Wet (%)	0	0			
Field Moisture Content (%)	20.5	22.2			
Field Moisture Content Method	AS 1289.2.1.1	AS 1289.2.1.1			
Field Wet Density (t/m ³)	1.98	1.94			
Field Dry Density (t/m ³)	1.64	1.58			
Peak Converted Wet Density (t/m ³)	1.96	1.95			
Optimum Moisture Content (%)	23.0	25.0			
Compactive Effort	Standard	Standard			
Moisture Ratio (%)	89.5	89.0			
Moisture Variation (%)	2.5 dry	2.5 dry			
Hilf Density Ratio (%)	101.0	99.0			

Comments

Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431

Report No: MAT:S25DS-08659/1

Issue No: 1

Material Test Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**


Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 10/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details	
Location	Clyde
Sample Location	
Field Sample ID	1
Date Sampled	9/09/2025
Time Sampled	10:40
Source	Imported
Material	Clay
Specification	AS Grading
Sampling Method	AS1289.1.2.1 Clause 6.4 (b)
Sample ID	S25DS-08659

Particle Size Distribution		
Method:	AS 1289.3.6.1	
Drying By:	Oven	
Date Tested:	18/09/2025	
Note:	Sample Washed	
Sieve Size	% Passing	Limits
19.0mm	100	
13.2mm	99	
9.5mm	98	
6.7mm	98	
4.75mm	97	
2.36mm	96	
1.18mm	95	
600µm	95	
425µm	92	
300µm	83	
150µm	56	
75µm	43	

Other Test Results			
Description	Method	Result	Limits
Moisture Content (%)	AS 1289.2.1.1	14.1	
Date Tested		17/09/2025	
Sample History	AS 1289.1.1	Oven-Dried	
Preparation	AS 1289.1.1	Dry Sieved	
Linear Shrinkage (%)	AS 1289.3.4.1	5.0	
Mould Length (mm)		250	
Crumbling		No	
Curling		No	
Cracking		No	
Liquid Limit (%)	AS 1289.3.1.2	26	
Plastic Limit (%)	AS 1289.3.2.1	13	
Plasticity Index (%)	AS 1289.3.3.1	13	
Date Tested		19/09/2025	



Comments
 Results relate only to the items tested/sampled.



Dandenong South
ACN 143 009 330
 25 Metcalf Street
 DANDENONG SOUTH, VIC 3175

Ph: + 61 3 8796 7900
 Fax: +61 3 9706 9431



Report No: MAT:S25DS-09216/1

Issue No: 1

Material Test Report

Client: Greenridge Properties Pty Ltd
Address: PO Box 3131
 AUBURN VIC 3123
Project: Meridian Green Estate, Stage 55
Project No.: 1091936.055
Order No.: **CG Request No.:**
TRN: **Lot No.:**

Accredited for compliance with ISO/IEC 17025
 - Testing

Accreditation Number: 12719
 Site Number: 12712
 Approved Signatory: M. Di Meglio
 (Practice Lead - Technical Services)
 Date of Issue: 23/10/2025
 THIS DOCUMENT SHALL NOT BE REPRODUCED EXCEPT IN FULL

Sample Details

Location: Clyde
Sample Location: E: 356901.113, N: 57810211.906, EL: 36.150, Lot: 5510, Layer: 1
Field Sample ID: 1
Date Sampled: 3/10/2025
Time Sampled: 11:00
Source: Onsite
Material: CH Sandy CLAY, trace gravel, orange mottled grey, high plasticity, fine to coarse grained sand
Specification: AS Grading
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Sample ID: S25DS-09216

Particle Size Distribution

Method: AS 1289.3.6.1
Drying By: Oven
Date Tested: 13/10/2025


Note: Sample Washed

Sieve Size	% Passing	Limits
19.0mm	100	
13.2mm	99	
9.5mm	99	
6.7mm	98	
4.75mm	98	
2.36mm	96	
1.18mm	90	
600µm	83	
425µm	79	
300µm	74	
150µm	55	
75µm	49	

Other Test Results

Description	Method	Result	Limits
Moisture Content (%)	AS 1289.2.1.1	18.2	
Date Tested		7/10/2025	
Sample History	AS 1289.1.1	Oven-Dried	
Preparation	AS 1289.1.1	Dry Sieved	
Linear Shrinkage (%)	AS 1289.3.4.1	13.0	
Mould Length (mm)		250	
Crumbling		No	
Curling		No	
Cracking		Yes	
Liquid Limit (%)	AS 1289.3.1.2	61	
Plastic Limit (%)	AS 1289.3.2.1	17	
Plasticity Index (%)	AS 1289.3.3.1	44	
Date Tested		8/10/2025	

Chart



Comments

Results relate only to the items tested/sampled.

Appendix D Fill Certificate



CONTROLLED FILL CERTIFICATE - LEVEL 1 INSPECTION & TESTING

PROJECT : Meridian Green Estate **REF:** 1091936.055.R1.v1
Stage 55
Lot's 5501 & 5504 to Lot 5534

CLIENT : Greenridge Properties Pty Ltd **DATE:** 25 March 2026
P.O Box 4136
Dandenong South Victoria, 3164

SUMMARY

Chadwick Geotechnics Pty Ltd conducted, Level 1 inspection and testing, in accordance with Section 8.2 Level 1 inspection and Testing AS3798-2007, *Guidelines on earthworks for commercial and residential developments*, during the filling of the site.

So far as can be determined, the fill was placed in accordance with the Specification that required a minimum density ratio of 95% of HILF Density (AS1289.5.7.1) to be achieved.

LIMITATIONS

This Certificate has been commissioned for the filling of the area mentioned above. No responsibility or liability will be accepted for the use of this report for any purpose other than that for which Chadwick Geotechnics Pty Ltd was engaged, specifically for Level 1 Inspection and Testing of the structural fill (excluding topsoil).

This report is based on the conditions present and factors affecting the soil at the time of inspection between 18 August 2025 and was completed 31 October 2025. No responsibility or liability will be accepted, and Chadwick Geotechnics Pty Ltd is indemnified to the full extent permitted by law in respect of the use of this Certificate where there has been a change in the nature of the project, or in the site conditions since the site testing.

CHADWICK GEOTECHNICS PTY LTD

A handwritten signature in black ink that reads 'Robert Barden'.

Robert Barden
Project Manager

A handwritten signature in black ink that reads 'Michael DiMeglio'.

Michael DiMeglio
Project Director

© Chadwick Geotechnics Pty Ltd.

No part of this publication may be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, mechanical, photocopying or otherwise other than in accordance with the limitations and for the purpose provided for above.

www.chadwickgeotechnics.com.au

